

Grantee: Tampa, FL

Grant: B-08-MN-12-0029

July 1, 2010 thru September 30, 2010 Performance Report

Grant Number:

B-08-MN-12-0029

Obligation Date:**Grantee Name:**

Tampa, FL

Award Date:**Grant Amount:**

\$13,600,915.00

Contract End Date:**Grant Status:**

Active

Review by HUD:

Original - In Progress

QPR Contact:

No QPR Contact Found

Disasters:**Declaration Number**

NSP

Narratives**Areas of Greatest Need:**

The City of Tampa will allocate Neighborhood Stabilization Program (NSP) investments by utilizing a target area approach based on identifying specific geographic areas of greatest need. Within the City of Tampa city limits, Sulphur Springs, North Tampa, University Square and Old West Tampa are the primary target neighborhoods for homeownership. Nineteen other neighborhoods are identified and charted on pages 2-4 and referenced throughout this application as being areas that meet NSP-established criteria for eligibility, as well as for greatest need. These eligible neighborhoods were identified pursuant to the Housing and Economic Recovery Act of 2008 as outlined below: • Greatest percentage of home foreclosures; • Highest percentage of homes financed by a subprime mortgage related loan; and • Areas identified as the most likely to face a significant rise in the rate of home foreclosures.

Distribution and and Uses of Funds:

The NSP-eligible activities shown in the table below will be provided in the targeted neighborhoods with specific activities determined by further analysis of need and cost effectiveness. Home ownership and land banking will be the emphasis in the Sulphur Springs, North Tampa, University Square, and Old West Tampa target neighborhoods. The emphasis in the other eligible neighborhoods will be to provide affordable rental housing to persons <50% AMI, including special needs populations. Planning and Administration \$ 578,989.10 Acquisition of Foreclosed Properties \$ 610,148.4 Rehabilitation of Foreclosed Properties \$ 608,142.5 Demolition of Acquired Foreclosed Properties \$ 400,000.00 Land Banking of Acquired Foreclosed Properties \$ 345,209 Redevelop Demolished or Vacant Properties \$ Total \$ 13,600,915.00 Funding changes reflect activities regarding the acquisition of more multi-family residential properties as previously expected. Due to economic conditions and limitations on the NSP 1 funds to acquire at 1% below appraised value, it was necessary for the City to shift its focus to multi family.

Definitions and Descriptions:**Low Income Targeting:**

A minimum of 25 % of funds will be set aside to benefit clients earning at or below 50% Area median income.

Acquisition and Relocation:**Public Comment:**

Public comment was taken through public hearing process during submission of Substantial Amendment and subsequent amendments.

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$13,600,915.00
Total CDBG Program Funds Budgeted	N/A	\$13,600,915.00
Program Funds Drawdown	\$2,419,527.03	\$6,962,870.04
Obligated CDBG DR Funds	\$5,807,877.51	\$13,600,915.00
Expended CDBG DR Funds	\$2,419,527.03	\$7,043,340.45
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		0.00%
Overall Benefit Percentage (Actual)		0.00%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$2,040,137.25	\$0.00
Limit on Admin/Planning	\$1,360,091.50	\$475,296.19
Limit on State Admin	\$0.00	\$0.00

Progress Toward Activity Type Targets

Progress Toward National Objective Targets

National Objective	Target	Actual
NSP Only - LH - 25% Set-Aside	\$3,400,228.75	\$8,371,288.38

Overall Progress Narrative:

Changes to the overall plan reflect the shift in funds to multi-family rental properties. The city acquired 5 single family properties and 1 multi-family property during this period. All funds were obligated during this period to projects. Properties funded under acquisition are being rehabilitated and beneficiary data will be entered in the system as they are sold or rented to eligible persons.

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
9999, Restricted Balance	\$0.00	\$0.00	\$0.00
GBC1SQAA-B, Administration & Planning	\$189,948.71	\$578,989.10	\$536,725.51
GBC1SQAC, Acquisition of Foreclosed Properties	\$1,642,425.67	\$5,944,299.31	\$5,773,562.71
GBC1SQAD, Rehab & Disposition of Foreclosed Properties	\$587,152.65	\$7,019,712.59	\$634,667.62

GBC1SQAE, Demolition of Acquired Foreclosed Properties	\$0.00	\$27,914.00	\$17,914.20
GBC1SQAF, Land banking of Acquired Foreclosed Properties	\$0.00	\$30,000.00	\$0.00
GBC1SQAG, Redevelopment of Demolished or Vacant Property	\$0.00	\$0.00	\$0.00

Activities

Grantee Activity Number:	GBC1SQAA-B
Activity Title:	Planning And Administration

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

GBC1SQAA-B

Project Title:

Administration & Planning

Projected Start Date:

09/29/2008

Projected End Date:

09/30/2013

Completed Activity Actual End Date:
National Objective:

N/A

Responsible Organization:

City of Tampa

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$578,989.10
Total CDBG Program Funds Budgeted	N/A	\$578,989.10
Program Funds Drawdown	\$189,948.71	\$536,725.51
Obligated CDBG DR Funds	(\$781,101.90)	\$578,989.10
Expended CDBG DR Funds	\$189,948.71	\$475,296.19
City of Tampa	\$189,948.71	\$475,296.19
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

City NSP funds will be used to pay reasonable program administration costs related to the planning and execution of the activities 2 through 7 listed below. This includes costs related to staffing for overall program management, coordination, monitoring, reporting, and direct and indirect charges. Planning and Administration will be reduced to \$578,989.10 to allow for the funding of a project.

Location Description:

City of Tampa Budget Office: Dennis Rogero, Interim Budget Officer; 306 E. Jackson St., Tampa, FL 33602. City of Tampa Growth Management and Development Services Department, Housing and Community Development Division: Sharon West, Manager; 2105 N. Nebraska Ave., Tampa, FL 33602.

Activity Progress Narrative:

Funds were reduced by 781101.90 to fund an additional rehab project

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	GBC1SQAC-LMMH-25
Activity Title:	Acquisition of Foreclosed Property

Activity Category:

Acquisition - general

Project Number:

GBC1SQAC

Projected Start Date:

01/15/2009

Activity Status:

Planned

Project Title:

Acquisition of Foreclosed Properties

Projected End Date:

07/30/2010

Completed Activity Actual End Date:
National Objective:

NSP Only - LH - 25% Set-Aside

Responsible Organization:

City of Tampa

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$0.00
Expended CDBG DR Funds	\$0.00	\$0.00
City of Tampa	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Funds will be moved to another activity

Location Description:

Sulphur Springs, North Tampa, University Square, and Old West Tampa.

Activity Progress Narrative:

This activity has been canceled. Funds moved to other activities

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	GBC1SQAC-LMMH-25 CCH
Activity Title:	Catholic Charities Housing

Activity Category:

Acquisition - general

Project Number:

GBC1SQAC

Projected Start Date:

09/15/2009

Activity Status:

Completed

Project Title:

Acquisition of Foreclosed Properties

Projected End Date:

07/30/2013

Completed Activity Actual End Date:
National Objective:

NSP Only - LH - 25% Set-Aside

Responsible Organization:

Catholic Charities Housing

Overall
Jul 1 thru Sep 30, 2010
To Date

Total Projected Budget from All Sources	N/A	\$1,766,473.63
Total CDBG Program Funds Budgeted	N/A	\$1,766,473.63
Program Funds Drawdown	\$0.00	\$1,766,473.63
Obligated CDBG DR Funds	\$0.00	\$1,766,473.63
Expended CDBG DR Funds	\$0.00	\$1,766,473.63
Catholic Charities Housing	\$0.00	\$1,766,473.63
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

To acquire one twenty eight unit affordable multi-family residential buildings for the purpose of creating affordable rental housing for low income households.

Location Description:

6603 Alicia St.

Activity Progress Narrative:

No further activity for acquisition of this property occurring in this quarter. Rehab and unit beneficiary data will be detailed in the REHAB activity.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1
# of Parcels acquired voluntarily	0	0/1

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households benefitting	0	0	0	0/0	0/0	0/0	0
# of Renter Units	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: GBC1SQAC-LMMH-25 MHC

Activity Title: Mental Health Care, Inc.

Activity Category:

Acquisition - general

Project Number:

GBC1SQAC

Projected Start Date:

09/15/2009

Activity Status:

Under Way

Project Title:

Acquisition of Foreclosed Properties

Projected End Date:

07/30/2013

Completed Activity Actual End Date:

National Objective:

NSP Only - LH - 25% Set-Aside

Responsible Organization:

Mental Health Care, Inc.

Overall

Jul 1 thru Sep 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$1,355,558.00
Total CDBG Program Funds Budgeted	N/A	\$1,355,558.00
Program Funds Drawdown	\$1,150,971.91	\$1,198,399.98
Obligated CDBG DR Funds	\$1,307,844.93	\$1,355,558.00
Expended CDBG DR Funds	\$1,150,971.91	\$1,243,893.05
Mental Health Care, Inc.	\$1,150,971.91	\$1,243,893.05
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

To acquire up to four affordable multi-family residential buildings to create affordable rental housing for low income households. Three properties to be acquired and rehabilitated for LMH-25 renters

Location Description:

Within the City of Tampa

Activity Progress Narrative:

No further activity for acquisition of this property occurring in this quarter. Rehab and unit beneficiary data will be detailed in the REHAB activity.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	1	6/3
# of Parcels acquired voluntarily	1	1/3

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	State	Zip
5126 Habana	Tampa	NA	33604

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: GBC1SQAC-LMMH-25 TC

Activity Title: Tampa Crossroads, Inc.

Activity Category:

Acquisition - general

Project Number:

GBC1SQAC

Projected Start Date:

09/15/2009

Activity Status:

Completed

Project Title:

Acquisition of Foreclosed Properties

Projected End Date:

07/30/2013

Completed Activity Actual End Date:

National Objective:

NSP Only - LH - 25% Set-Aside

Responsible Organization:

Tampa Crossroads, Inc.

Overall

Jul 1 thru Sep 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$476,000.00
Total CDBG Program Funds Budgeted	N/A	\$476,000.00
Program Funds Drawdown	\$0.00	\$476,000.00
Obligated CDBG DR Funds	\$0.00	\$476,000.00
Expended CDBG DR Funds	\$0.00	\$476,000.00
Tampa Crossroads, Inc.	\$0.00	\$476,000.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

To acquire foreclosed residential property to create affordable rental housing for low income households.

Location Description:

Within the City of Tampa

Activity Progress Narrative:

No further activity for acquisition of this property occurring in this quarter. Rehab and unit beneficiary data will be detailed in the REHAB activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households benefitting	0	0	0	0/0	0/0	0/0	0
# of Renter Units	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	GBC1SQAC-LMMH-25 VAF
Activity Title:	Volunteers of America of Florida, Inc.

Activity Category:

Acquisition - general

Project Number:

GBC1SQAC

Projected Start Date:

09/15/2009

Activity Status:

Completed

Project Title:

Acquisition of Foreclosed Properties

Projected End Date:

07/30/2013

Completed Activity Actual End Date:
National Objective:

NSP Only - LH - 25% Set-Aside

Responsible Organization:

Volunteers of America of Florida, Inc.

Overall
Jul 1 thru Sep 30, 2010
To Date

Total Projected Budget from All Sources	N/A	\$146,164.07
Total CDBG Program Funds Budgeted	N/A	\$146,164.07
Program Funds Drawdown	\$9,318.75	\$146,164.07
Obligated CDBG DR Funds	\$9,318.75	\$146,164.07
Expended CDBG DR Funds	\$9,318.75	\$146,164.07
Volunteers of America of Florida, Inc.	\$9,318.75	\$146,164.07
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

To acquire foreclosed residential property to create affordable rental housing for low income households.

Location Description:

Within the City of Tampa

Activity Progress Narrative:

No further activity for acquisition of this property occurring in this quarter. Rehab and unit beneficiary data will be detailed in the REHAB activity. Funds use for environmental reviews for property not acquired.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	GBC1SQAC-LMMI
Activity Title:	Acquisition of Foreclosed Property

Activity Category:

Acquisition - general

Project Number:

GBC1SQAC

Projected Start Date:

01/15/2009

Activity Status:

Under Way

Project Title:

Acquisition of Foreclosed Properties

Projected End Date:

07/30/2010

Completed Activity Actual End Date:
National Objective:

NSP Only - LMMI

Responsible Organization:

City of Tampa

Overall
Jul 1 thru Sep 30, 2010
To Date

Total Projected Budget from All Sources	N/A	\$345,209.84
Total CDBG Program Funds Budgeted	N/A	\$345,209.84
Program Funds Drawdown	\$46,982.50	\$343,836.69
Obligated CDBG DR Funds	\$19,941.17	\$345,209.84
Expended CDBG DR Funds	\$46,982.50	\$372,251.17
City of Tampa	\$46,982.50	\$372,251.17
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

To acquire homes that have been foreclosed or abandoned, vacant for at least 90 days and are on the lender's or investor's current inventory.

Location Description:

Sulphur Springs, North Tampa, University Square, and Old West Tampa

Activity Progress Narrative:

Funds used to acquire 1 property to land bank, and environmental review costs

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	1	28/18
# of Parcels acquired voluntarily	1	1/18

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons benefitting	3476	1006	6289	3476/3476	1006/1006	6289/6289	71.27

Activity Locations

Address	City	State	Zip
1001 Bougainvillea	Tampa	NA	33612

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	GBC1SQAC-LMMI HO OWT-ATB
Activity Title:	Alexander Inc of Tampa Bay

Activity Category:

Acquisition - general

Project Number:

GBC1SQAC

Projected Start Date:

11/16/2009

Activity Status:

Completed

Project Title:

Acquisition of Foreclosed Properties

Projected End Date:

07/31/2013

Completed Activity Actual End Date:
National Objective:

NSP Only - LMMI

Responsible Organization:

Alexander Inc. of Tampa bay

Overall
Jul 1 thru Sep 30, 2010
To Date

Total Projected Budget from All Sources	N/A	\$71,475.39
Total CDBG Program Funds Budgeted	N/A	\$71,475.39
Program Funds Drawdown	\$0.00	\$71,475.39
Obligated CDBG DR Funds	(\$28,524.61)	\$71,475.39
Expended CDBG DR Funds	\$0.00	\$71,475.39
Alexander Inc. of Tampa bay	\$0.00	\$71,475.39
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of foreclosed property for the purpose of creating affordable home ownership

Location Description:

Old West Tampa

Activity Progress Narrative:

No further activity for acquisition of this property occurring in this quarter. Rehab and unit beneficiary data will be detailed in the REHAB activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: GBC1SQAC-LMMI HO OWT-CROS

Activity Title: Crosland LLC

Activity Category:

Acquisition - general

Project Number:

GBC1SQAC

Projected Start Date:

11/16/2009

Activity Status:

Completed

Project Title:

Acquisition of Foreclosed Properties

Projected End Date:

07/31/2013

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

Crosland, LLC

Overall

Jul 1 thru Sep 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$56,935.03
Total CDBG Program Funds Budgeted	N/A	\$56,935.03
Program Funds Drawdown	\$0.00	\$56,935.03
Obligated CDBG DR Funds	\$0.00	\$56,935.03
Expended CDBG DR Funds	\$0.00	\$56,935.03
Crosland, LLC	\$0.00	\$56,935.03
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of foreclosed property for the purpose of creating affordable home ownership

Location Description:

Old West Tampa

Activity Progress Narrative:

No further activity for acquisition of this property occurring in this quarter. Rehab and unit beneficiary data will be detailed in the REHAB activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households benefitting	0	0	0	0/0	0/0	0/0	0
# of Owner Units	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	GBC1SQAC-LMMI HO OWT-FHP
Activity Title:	Florida Home Partnership

Activity Category:

Acquisition - general

Project Number:

GBC1SQAC

Projected Start Date:

11/16/2009

Activity Status:

Under Way

Project Title:

Acquisition of Foreclosed Properties

Projected End Date:

07/31/2013

Completed Activity Actual End Date:
National Objective:

NSP Only - LMMI

Responsible Organization:

Florida Homepartnership

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$0.00
Expended CDBG DR Funds	\$0.00	\$0.00
Florida Homepartnership	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of foreclosed property for the purpose of creating affordable home ownership

Location Description:

Old West Tampa

Activity Progress Narrative:

No further activity for acquisition of this property occurring in this quarter. Rehab and unit beneficiary data will be detailed in the REHAB activity.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	GBC1SQAC-LMMI HO OWT-MM
Activity Title:	Mourer & Mourer

Activity Category:

Acquisition - general

Project Number:

GBC1SQAC

Projected Start Date:

11/16/2009

Activity Status:

Cancelled

Project Title:

Acquisition of Foreclosed Properties

Projected End Date:

07/31/2013

Completed Activity Actual End Date:
National Objective:

NSP Only - LMMI

Responsible Organization:

Mourer & Mourer

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$0.00
Expended CDBG DR Funds	\$0.00	\$0.00
Mourer & Mourer	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of foreclosed property for the purpose of creating affordable home ownership

Location Description:

Old West Tampa

Activity Progress Narrative:

No further activity for acquisition of this property occurring in this quarter. Rehab and unit beneficiary data will be detailed in the REHAB activity.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	GBC1SQAC-LMMI HO OWT-RSC
Activity Title:	Richard Stenholm Construction

Activity Category:

Acquisition - general

Project Number:

GBC1SQAC

Projected Start Date:

11/16/2009

Activity Status:

Completed

Project Title:

Acquisition of Foreclosed Properties

Projected End Date:

07/31/2013

Completed Activity Actual End Date:
National Objective:

NSP Only - LMMI

Responsible Organization:

Richard Stenholm Construction

Overall
Jul 1 thru Sep 30, 2010
To Date

Total Projected Budget from All Sources	N/A	\$23,196.34
Total CDBG Program Funds Budgeted	N/A	\$23,196.34
Program Funds Drawdown	\$0.00	\$23,196.34
Obligated CDBG DR Funds	\$0.00	\$23,196.34
Expended CDBG DR Funds	\$0.00	\$23,196.34
Richard Stenholm Construction	\$0.00	\$23,196.34
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of foreclosed property for the purpose of creating affordable home ownership

Location Description:

Old West Tampa

Activity Progress Narrative:

No further activity for acquisition of this property occurring in this quarter. Rehab and unit beneficiary data will be detailed in the REHAB activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households benefitting	0	0	0	0/0	0/0	0/0	0
# of Owner Units	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: GBC1SQAC-LMMI HO SSNTUS-ATB

Activity Title: Alexander Inc. of Tampa Bay

Activity Category:

Acquisition - general

Project Number:

GBC1SQAC

Projected Start Date:

11/16/2009

Activity Status:

Completed

Project Title:

Acquisition of Foreclosed Properties

Projected End Date:

07/31/2013

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

Alexander Inc. of Tampa bay

Overall

Jul 1 thru Sep 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$239,489.56
Total CDBG Program Funds Budgeted	N/A	\$239,489.56
Program Funds Drawdown	\$0.00	\$239,489.56
Obligated CDBG DR Funds	(\$10,510.44)	\$239,489.56
Expended CDBG DR Funds	\$0.00	\$239,489.56
Alexander Inc. of Tampa bay	\$0.00	\$239,489.56
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of foreclosed property for the purpose of creating affordable home ownership

Location Description:

Sulphur Springs, North Tampa, University Square

Activity Progress Narrative:

No further activity for acquisition of this property occurring in this quarter. Rehab and unit beneficiary data will be detailed in the REHAB activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	GBC1SQAC-LMMI HO SSNTUS-COA
Activity Title:	COACH Foundation

Activity Category:

Acquisition - general

Project Number:

GBC1SQAC

Projected Start Date:

11/16/2009

Activity Status:

Under Way

Project Title:

Acquisition of Foreclosed Properties

Projected End Date:

07/31/2013

Completed Activity Actual End Date:
National Objective:

NSP Only - LMMI

Responsible Organization:

COACH Foundation

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$0.00
Expended CDBG DR Funds	\$0.00	\$0.00
COACH Foundation	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of foreclosed property for the purpose of creating affordable home ownership

Location Description:

Sulphur Springs, North Tampa, University Square

Activity Progress Narrative:

Activity has been canceled and funds reallocated to other activities

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	GBC1SQAC-LMMI HO SSNTUS-CROS
Activity Title:	Crosland, LLC

Activity Category:

Acquisition - general

Project Number:

GBC1SQAC

Projected Start Date:

11/16/2009

Activity Status:

Under Way

Project Title:

Acquisition of Foreclosed Properties

Projected End Date:

07/30/2013

Completed Activity Actual End Date:
National Objective:

NSP Only - LMMI

Responsible Organization:

Crosland, LLC

Overall
Jul 1 thru Sep 30, 2010
To Date

Total Projected Budget from All Sources	N/A	\$487,405.18
Total CDBG Program Funds Budgeted	N/A	\$487,405.18
Program Funds Drawdown	\$151,904.57	\$475,309.75
Obligated CDBG DR Funds	\$164,000.00	\$487,405.18
Expended CDBG DR Funds	\$151,904.57	\$475,309.75
Crosland, LLC	\$151,904.57	\$475,309.75
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Aquisition of foreclosed property for the purpose of creating affordable home ownership

Location Description:

Sulphur Springs, North Tampa, University Square

Activity Progress Narrative:

No further activity for acquisition of this property occurring in this quarter. Rehab and unit beneficiary data will be detailed in the REHAB activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	State	Zip
1710 W. Crawford	Tampa	NA	33612
8916 N. 39th	Tampa	NA	33612

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: GBC1SQAC-LMMI HO SSNTUS-FHP

Activity Title: Florida Home Partnership

Activity Category:

Acquisition - general

Project Number:

GBC1SQAC

Projected Start Date:

11/16/2009

Activity Status:

Under Way

Project Title:

Acquisition of Foreclosed Properties

Projected End Date:

07/30/2013

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

Florida Homepartnership

Overall

Jul 1 thru Sep 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$361,846.00
Total CDBG Program Funds Budgeted	N/A	\$361,846.00
Program Funds Drawdown	\$135,388.42	\$361,846.00
Obligated CDBG DR Funds	\$135,388.42	\$361,846.00
Expended CDBG DR Funds	\$135,388.42	\$429,518.18
Florida Homepartnership	\$135,388.42	\$429,518.18
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of foreclosed property for the purpose of creating affordable home ownership

Location Description:

Sulphur Springs, North Tampa, University Square

Activity Progress Narrative:

No further activity for acquisition of this property occurring in this quarter. Rehab and unit beneficiary data will be detailed in the REHAB activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	State	Zip
7907 N. Rome Ave	Tampa	NA	33605
8542 Lazy River	Tampa	NA	33604

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: GBC1SQAC-LMMI HO SSNTUS-MM

Activity Title: Mourer & Mourer

Activity Category:

Acquisition - general

Project Number:

GBC1SQAC

Projected Start Date:

11/16/2009

Activity Status:

Completed

Project Title:

Acquisition of Foreclosed Properties

Projected End Date:

07/30/2013

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

Mourer & Mourer

Overall

Jul 1 thru Sep 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$346,488.00
Total CDBG Program Funds Budgeted	N/A	\$346,488.00
Program Funds Drawdown	\$50,995.52	\$346,488.00
Obligated CDBG DR Funds	(\$37,104.20)	\$346,488.00
Expended CDBG DR Funds	\$50,995.52	\$346,488.00
Mourer & Mourer	\$50,995.52	\$346,488.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of foreclosed property for the purpose of creating affordable home ownership

Location Description:

Sulphur Springs, North Tampa, University Square

Activity Progress Narrative:

No further activity for acquisition of this property occurring in this quarter. Rehab and unit beneficiary data will be detailed in the REHAB activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: GBC1SQAC-LMMI HO SSNTUS-RSC

Activity Title: Richard Stenholm Construction

Activity Category:

Acquisition - general

Project Number:

GBC1SQAC

Projected Start Date:

11/16/2009

Activity Status:

Completed

Project Title:

Acquisition of Foreclosed Properties

Projected End Date:

07/31/2013

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

Richard Stenholm Construction

Overall

Jul 1 thru Sep 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$73,964.27
Total CDBG Program Funds Budgeted	N/A	\$73,964.27
Program Funds Drawdown	\$0.00	\$73,964.27
Obligated CDBG DR Funds	\$0.00	\$73,964.27
Expended CDBG DR Funds	\$0.00	\$73,934.27
Richard Stenholm Construction	\$0.00	\$73,934.27
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of foreclosed property for the purpose of creating affordable home ownership

Location Description:

Sulphur Springs, North Tampa, University Square

Activity Progress Narrative:

No further activity for acquisition of this property occurring in this quarter. Rehab and unit beneficiary data will be detailed in the REHAB activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households benefitting	0	0	0	0/0	0/0	0/0	0
# of Owner Units	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	GBC1SQAC-LMMI LMPT HO-TSE
Activity Title:	City of Tampa

Activity Category:

Acquisition - general

Project Number:

GBC1SQAC

Projected Start Date:

12/11/2009

Activity Status:

Under Way

Project Title:

Acquisition of Foreclosed Properties

Projected End Date:

07/31/2013

Completed Activity Actual End Date:
National Objective:

NSP Only - LMMI

Responsible Organization:

City of Tampa

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$194,094.00
Total CDBG Program Funds Budgeted	N/A	\$194,094.00
Program Funds Drawdown	\$96,864.00	\$193,984.00
Obligated CDBG DR Funds	\$74,999.50	\$194,094.00
Expended CDBG DR Funds	\$96,864.00	\$194,334.00
City of Tampa	\$96,864.00	\$194,334.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

To provide funds for title, survey and enviromental expenses of the home ownership activities and rental activities with NSP partners. No unit acquisition funded with this category.

Location Description:

Sulphur Springs, North Tampa, University Square, Old West Tampa

Activity Progress Narrative:

No further activity for acquisition of this property occurring in this quarter. Rehab and unit beneficiary data will be detailed in the REHAB activity. Funds used for appraisala, environmental review, title search and other costs for properties acquired.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	GBC1SQAD-LMMH-25
Activity Title:	Rehab & Disposition of Foreclosed Properties

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Planned

Project Number:

GBC1SQAD

Project Title:

Rehab & Disposition of Foreclosed Properties

Projected Start Date:

01/15/2009

Projected End Date:

07/30/2013

Completed Activity Actual End Date:
National Objective:

NSP Only - LH - 25% Set-Aside

Responsible Organization:

City of Tampa

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$0.00
Expended CDBG DR Funds	\$0.00	\$0.00
City of Tampa	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

The City's NSP program will include rehabilitation of both single family and multi-family residential properties. Once homes are rehabilitated, they will be marketed for sale to incomequalified homebuyers.

Location Description:

Targeted neighborhoods to be served include Sulphur Springs, North Tampa, University Square, and Old West Tampa.

Activity Progress Narrative:

Funds for this activity have been reallocated to other activities

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: GBC1SQAD-LMMH-25 CCH

Activity Title: Catholic Charities Housing

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

GBC1SQAD

Projected Start Date:

09/15/2009

Activity Status:

Under Way

Project Title:

Rehab & Disposition of Foreclosed Properties

Projected End Date:

07/30/2013

Completed Activity Actual End Date:

National Objective:

NSP Only - LH - 25% Set-Aside

Responsible Organization:

Catholic Charities Housing

Overall

Jul 1 thru Sep 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$1,526,446.53
Total CDBG Program Funds Budgeted	N/A	\$1,526,446.53
Program Funds Drawdown	\$144,017.84	\$144,017.84
Obligated CDBG DR Funds	\$1,526,446.53	\$1,526,446.53
Expended CDBG DR Funds	\$144,017.84	\$144,017.84
Catholic Charities Housing	\$144,017.84	\$144,017.84
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

To rehabilitate a twenty eight unit affordable multi-family residential properties to create affordable rental housing for low income households. Units counted on Acquisition Side

Location Description:

Within City of Tampa
6603 Alicia St.

Activity Progress Narrative:

Rehabilitation efforts underway for this property. Beneficiary data will be entered when complete and occupied.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: GBC1SQAD-LMMH-25 MHC

Activity Title: Mental Health Care, Inc.

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

GBC1SQAD

Projected Start Date:

09/15/2009

Activity Status:

Under Way

Project Title:

Rehab & Disposition of Foreclosed Properties

Projected End Date:

07/30/2013

Completed Activity Actual End Date:

National Objective:

NSP Only - LH - 25% Set-Aside

Responsible Organization:

Mental Health Care, Inc.

Overall

Jul 1 thru Sep 30, 2010

To Date

Total Projected Budget from All Sources

N/A

\$1,800,896.00

Total CDBG Program Funds Budgeted

N/A

\$1,800,896.00

Program Funds Drawdown

\$3,000.00

\$3,000.00

Obligated CDBG DR Funds

\$1,642,920.00

\$1,800,896.00

Expended CDBG DR Funds

\$3,000.00

\$3,000.00

Mental Health Care, Inc.

\$3,000.00

\$3,000.00

Match Contributed

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Activity Description:

To rehabilitate three affordable multi-family residential buildings to create affordable rental housing for low income households.

3413 N. Garrison

2915 W. Pine

Habana Ave (Holiday Oaks)

All will be rehabilitated, units counted on acquisition side.

5126 N. Habana

Location Description:

Within City of Tampa

Activity Progress Narrative:

Rehabilitation efforts underway for this property. Beneficiary data will be entered when complete and occupied.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: GBC1SQAD-LMMH-25 TC

Activity Title: Tampa Crossroads, Inc.

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

GBC1SQAD

Projected Start Date:

09/15/2009

Activity Status:

Under Way

Project Title:

Rehab & Disposition of Foreclosed Properties

Projected End Date:

07/30/2013

Completed Activity Actual End Date:

National Objective:

NSP Only - LH - 25% Set-Aside

Responsible Organization:

Tampa Crossroads, Inc.

Overall

Jul 1 thru Sep 30, 2010

To Date

Total Projected Budget from All Sources

N/A

\$1,086,378.15

Total CDBG Program Funds Budgeted

N/A

\$1,086,378.15

Program Funds Drawdown

\$114,234.10

\$123,754.50

Obligated CDBG DR Funds

\$886,378.15

\$1,086,378.15

Expended CDBG DR Funds

\$114,234.10

\$123,754.50

Tampa Crossroads, Inc.

\$114,234.10

\$123,754.50

Match Contributed

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Activity Description:

To rehabilitate a foreclosed residential property to create affordable rental housing for low income households. Funds will be used to rehabilitate 4 units and construct 14 more. units counted in Acquisition

Location Description:

Within City of Tampa
3813 N.Nebraska AVE

Activity Progress Narrative:

Rehabilitation efforts underway for this property. Beneficiary data will be entered when complete and occupied. NSP 2 funds will be used to complete this activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	GBC1SQAD-LMMH-25 VAF
Activity Title:	Volunteers of America of Florida, Inc.

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

GBC1SQAD

Projected Start Date:

09/15/2009

Activity Status:

Under Way

Project Title:

Rehab & Disposition of Foreclosed Properties

Projected End Date:

07/30/2013

Completed Activity Actual End Date:
National Objective:

NSP Only - LH - 25% Set-Aside

Responsible Organization:

Volunteers of America of Florida, Inc.

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$213,372.00
Total CDBG Program Funds Budgeted	N/A	\$213,372.00
Program Funds Drawdown	\$53,104.00	\$53,104.00
Obligated CDBG DR Funds	\$0.00	\$213,372.00
Expended CDBG DR Funds	\$53,104.00	\$53,104.00
Volunteers of America of Florida, Inc.	\$53,104.00	\$53,104.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

To rehabilitate foreclosed residential property to create affordable rental housing for low income households.

The following properties will be rehabilitated at an estimated cost per property address as follows:

3620 and 3622 54th St. Units counted in Acquisition total.

3622 N. 54th Street, duplex, \$93,669.00

8313 and 8315 N. 39th St.

Location Description:

3620 and 3622 N. 54th St.

Activity Progress Narrative:

Rehabilitation efforts underway for this property. Beneficiary data will be entered when complete and occupied.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	GBC1SQAD-LMMI
Activity Title:	Rehab & Disposition of Foreclosed Properties

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

GBC1SQAD

Projected Start Date:

01/15/2009

Activity Status:

Under Way

Project Title:

Rehab & Disposition of Foreclosed Properties

Projected End Date:

07/30/2009

Completed Activity Actual End Date:
National Objective:

NSP Only - LMMI

Responsible Organization:

City of Tampa

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$125,000.00
Total CDBG Program Funds Budgeted	N/A	\$125,000.00
Program Funds Drawdown	\$15,330.00	\$15,330.00
Obligated CDBG DR Funds	\$125,000.00	\$125,000.00
Expended CDBG DR Funds	\$15,330.00	\$15,330.00
City of Tampa	\$15,330.00	\$15,330.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

The City's NSP program will include rehabilitation of both single family and multi-family residential properties. Once homes are rehabilitated, they will be marketed for sale to income-qualified homebuyers. These funds will be used for inspection costs associated with the rehabilitation of each acquired property as it is being rehabilitated.

No units will be counted in this activity

Location Description:

Targeted neighborhoods to be served are located in Sulphur Springs, North Tampa, University Square, and Old West Tampa.

Activity Progress Narrative:

Funds used for inspection costs for rehabilitated properties.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	GBC1SQAD-LMMI HO OWT-FHP
Activity Title:	Florida Home Partnership

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

GBC1SQAD

Projected Start Date:

11/16/2009

Activity Status:

Under Way

Project Title:

Rehab & Disposition of Foreclosed Properties

Projected End Date:

07/31/2013

Completed Activity Actual End Date:
National Objective:

NSP Only - LMMI

Responsible Organization:

Florida Homepartnership

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$0.00
Expended CDBG DR Funds	\$0.00	\$0.00
Florida Homepartnership	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation of foreclosed property for the purpose of creating affordable home ownership

This activity is being canceled

Location Description:

Old West Tampa

Activity Progress Narrative:

Funds in this activity have been reallocated to other activities

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	GBC1SQAD-LMMI HO OWT-ATB
Activity Title:	Alexander Inc of Tampa Bay

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

GBC1SQAD

Project Title:

Rehab & Disposition of Foreclosed Properties

Projected Start Date:

11/16/2009

Projected End Date:

07/31/2013

Completed Activity Actual End Date:
National Objective:

NSP Only - LMMI

Responsible Organization:

Alexander Inc. of Tampa bay

Overall
Jul 1 thru Sep 30, 2010
To Date

Total Projected Budget from All Sources	N/A	\$100,000.00
Total CDBG Program Funds Budgeted	N/A	\$100,000.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$100,000.00
Expended CDBG DR Funds	\$0.00	\$0.00
Alexander Inc. of Tampa bay	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation of foreclosed property for the purpose of creating affordable home ownership. Property located at 3407W. Ivy St. \$66390 and 12% developer fee. Units will be counted in Acquisition

Location Description:

Old West Tampa

Activity Progress Narrative:

Rehabilitation efforts underway for this property. Beneficiary data will be entered when complete and occupied.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households benefitting	0	0	0	0/0	0/0	0/1	0
# of Owner Units	0	0	0	0/0	0/0	0/1	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: GBC1SQAD-LMMI HO OWT-CROS

Activity Title: Crosland LLC

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

GBC1SQAD

Projected Start Date:

11/26/2009

Activity Status:

Under Way

Project Title:

Rehab & Disposition of Foreclosed Properties

Projected End Date:

07/31/2013

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

Crosland, LLC

Overall

Jul 1 thru Sep 30, 2010

To Date

Total Projected Budget from All Sources

N/A

\$137,473.00

Total CDBG Program Funds Budgeted

N/A

\$137,473.00

Program Funds Drawdown

\$3,398.00

\$3,398.00

Obligated CDBG DR Funds

\$54,411.00

\$137,473.00

Expended CDBG DR Funds

\$3,398.00

\$3,398.00

Crosland, LLC

\$3,398.00

\$3,398.00

Match Contributed

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Activity Description:

Rehabilitation of foreclosed property for the purpose of creating affordable home ownership. Units to be counted in Acquisition totals

Location Description:

Old West Tampa

Activity Progress Narrative:

Rehabilitation efforts underway for this property. Beneficiary data will be entered when complete and occupied.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: GBC1SQAD-LMMI HO OWT-MM

Activity Title: Mourer & Mourer

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

GBC1SQAD

Projected Start Date:

11/16/2009

Activity Status:

Under Way

Project Title:

Rehab & Disposition of Foreclosed Properties

Projected End Date:

07/31/2013

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

Mourer & Mourer

Overall

Jul 1 thru Sep 30, 2010

To Date

Total Projected Budget from All Sources

N/A

\$137,993.00

Total CDBG Program Funds Budgeted

N/A

\$137,993.00

Program Funds Drawdown

\$0.00

\$0.00

Obligated CDBG DR Funds

\$56,573.70

\$137,993.00

Expended CDBG DR Funds

\$0.00

\$0.00

Mourer & Mourer

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Activity Description:

Rehabilitation of foreclosed property for the purpose of creating affordable home ownership. Units to be counted in Acquisition totals

Location Description:

Old West Tampa

Activity Progress Narrative:

Rehabilitation efforts underway for this property. Beneficiary data will be entered when complete and occupied.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	GBC1SQAD-LMMI HO OWT-RSC
Activity Title:	Richard Stenholm Construction

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

GBC1SQAD

Projected Start Date:

11/16/2009

Activity Status:

Under Way

Project Title:

Rehab & Disposition of Foreclosed Properties

Projected End Date:

07/31/2013

Completed Activity Actual End Date:
National Objective:

NSP Only - LMMI

Responsible Organization:

Richard Stenholm Construction

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$85,183.00
Total CDBG Program Funds Budgeted	N/A	\$85,183.00
Program Funds Drawdown	\$8,375.00	\$8,375.00
Obligated CDBG DR Funds	\$0.00	\$85,183.00
Expended CDBG DR Funds	\$8,375.00	\$8,375.00
Richard Stenholm Construction	\$8,375.00	\$8,375.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation of foreclosed property with the purpose of creating affordable home ownership
The following properties will be rehabilitated at an estimated cost per property address:
2311 W Chestnut Street, \$73,571.00
Units to be counted in Acquisition totals

Location Description:

Old West Tampa

Activity Progress Narrative:

Rehabilitation efforts underway for this property. Beneficiary data will be entered when complete and occupied.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	GBC1SQAD-LMMI HO SSNTUS-ATB
Activity Title:	Alexander Inc of Tampa Bay

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

GBC1SQAD

Projected Start Date:

11/16/2009

Activity Status:

Under Way

Project Title:

Rehab & Disposition of Foreclosed Properties

Projected End Date:

07/31/2013

Completed Activity Actual End Date:
National Objective:

NSP Only - LMMI

Responsible Organization:

Alexander Inc. of Tampa bay

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$267,790.91
Total CDBG Program Funds Budgeted	N/A	\$267,790.91
Program Funds Drawdown	\$118,282.27	\$118,282.27
Obligated CDBG DR Funds	\$17,790.91	\$267,790.91
Expended CDBG DR Funds	\$118,282.27	\$118,282.27
Alexander Inc. of Tampa bay	\$118,282.27	\$118,282.27
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation of foreclosed property for the purpose of creating affordable home ownership
The following properties will be rehabilitated at an estimated cost per property address as follows:
10017 N Altman Street, \$40,192.40
3408 W. Stl Louis\$49176
1908 E. Poinsettia \$65889
1920 W. Cluster Ave\$58620.12 funds will include 12% developer fee for each property
Units to be counted in acquisition totals

Location Description:

Sulphur Springs, North Tampa, University Square

Activity Progress Narrative:

Rehabilitation efforts underway for this property. Beneficiary data will be entered when complete and occupied.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	GBC1SQAD-LMMI HO SSNTUS-COA
Activity Title:	COACH Foundation

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

GBC1SQAD

Project Title:

Rehab & Disposition of Foreclosed Properties

Projected Start Date:

11/16/2009

Projected End Date:

07/31/2013

Completed Activity Actual End Date:
National Objective:

NSP Only - LMMI

Responsible Organization:

COACH Foundation

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$0.00
Expended CDBG DR Funds	\$0.00	\$0.00
COACH Foundation	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation of foreclosed property for the purpose of creating affordable home ownership project to be canceled.

Location Description:

Sulphur Springs, North Tampa, University Square

Activity Progress Narrative:

Funds for this activity reallocated to other activities

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	GBC1SQAD-LMMI HO SSNTUS-CROS
Activity Title:	Crosland LLC

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

GBC1SQAD

Projected Start Date:

11/16/2009

Activity Status:

Under Way

Project Title:

Rehab & Disposition of Foreclosed Properties

Projected End Date:

07/31/2013

Completed Activity Actual End Date:
National Objective:

NSP Only - LMMI

Responsible Organization:

Crosland, LLC

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$610,340.00
Total CDBG Program Funds Budgeted	N/A	\$610,340.00
Program Funds Drawdown	\$14,446.00	\$20,006.00
Obligated CDBG DR Funds	\$109,893.00	\$610,340.00
Expended CDBG DR Funds	\$14,446.00	\$20,006.00
Crosland, LLC	\$14,446.00	\$20,006.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation of foreclosed property for the purpose of creating affordable home ownership
The following properties will be rehabilitated at an estimated cost per property address as follows:
8615 N Alaska Street, \$61,763.00
1748 E. Mulberry
8122 Newport
1905 E. Bird
1701 E. Wood
7529 Lakeshore
8915 N. 39th
Units will be counted in acquisition totals

Location Description:

Sulphur Springs, North Tampa, University Square

Activity Progress Narrative:

Rehabilitation efforts underway for this property. Beneficiary data will be entered when complete and occupied.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	GBC1SQAD-LMMI HO SSNTUS-FHP
Activity Title:	Florida Home Partnership

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

GBC1SQAD

Projected Start Date:

11/16/2009

Activity Status:

Under Way

Project Title:

Rehab & Disposition of Foreclosed Properties

Projected End Date:

07/31/2013

Completed Activity Actual End Date:
National Objective:

NSP Only - LMMI

Responsible Organization:

Florida Homepartnership

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$366,660.00
Total CDBG Program Funds Budgeted	N/A	\$366,660.00
Program Funds Drawdown	\$14,576.20	\$14,576.20
Obligated CDBG DR Funds	\$161,276.00	\$366,660.00
Expended CDBG DR Funds	\$14,576.20	\$14,576.20
Florida Homepartnership	\$14,576.20	\$14,576.20
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation of foreclosed property for the purpose of creating affordable home ownership project locations
2325 E. Liberty St
1706 E. Bougainvillea
3415 E. Powhattan
2117 W. Kirby
8542 Lazy River
Units will be counted in the acquisition totals

Location Description:

Sulphur Springs, North Tampa, University Square

Activity Progress Narrative:

Rehabilitation efforts underway for this property. Beneficiary data will be entered when complete and occupied.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	GBC1SQAD-LMMI HO SSNTUS-MM
Activity Title:	Mourer & Mourer

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

GBC1SQAD

Projected Start Date:

11/16/2009

Activity Status:

Under Way

Project Title:

Rehab & Disposition of Foreclosed Properties

Projected End Date:

07/31/2013

Completed Activity Actual End Date:
National Objective:

NSP Only - LMMI

Responsible Organization:

Mourer & Mourer

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$407,500.00
Total CDBG Program Funds Budgeted	N/A	\$407,500.00
Program Funds Drawdown	\$69,175.94	\$101,610.51
Obligated CDBG DR Funds	\$260,434.80	\$407,500.00
Expended CDBG DR Funds	\$69,175.94	\$101,610.51
Mourer & Mourer	\$69,175.94	\$101,610.51
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitaion of foreclosed property for the purpose of creating affordable home ownership
The following properties will be rehabilitated at an estimated cost per property address as follows:
8409 N 10th Street, \$62,168.00
1611 E. Idell St.\$65,834
8718 N. Ashley St. \$63,657
1514 E. Annona \$65,980
8414 N. Highland \$66,760
8119 N. Mulberry \$58,215
Units will be counted in acquisition totals

Location Description:

Sulphur Springs, North Tampa, University Square

Activity Progress Narrative:

Rehabilitation efforts underway for this property. Beneficiary data will be entered when complete and occupied.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	GBC1SQAD-LMMI HO SSNTUS-RSC
Activity Title:	Richard Stenholm Construction

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

GBC1SQAD

Projected Start Date:

11/16/2009

Activity Status:

Under Way

Project Title:

Rehab & Disposition of Foreclosed Properties

Projected End Date:

07/31/2013

Completed Activity Actual End Date:
National Objective:

NSP Only - LMMI

Responsible Organization:

Richard Stenholm Construction

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$154,680.00
Total CDBG Program Funds Budgeted	N/A	\$154,680.00
Program Funds Drawdown	\$29,213.30	\$29,213.30
Obligated CDBG DR Funds	\$72,502.00	\$154,680.00
Expended CDBG DR Funds	\$29,213.30	\$29,213.30
Richard Stenholm Construction	\$29,213.30	\$29,213.30
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitaion of foreclosed property for the purpose of creating affordable home ownership
The following properties will be rehabilitated at an estimated cost per property address as follows:
1303 E Poinsettia Street, \$69,846.00
10913 N. Arden \$60336 and includes 12% developer fees for both
Units will be counted in acquisition totals

Location Description:

Sulphur Springs, North Tampa, University Square

Activity Progress Narrative:

Rehabilitation efforts underway for this property. Beneficiary data will be entered when complete and occupied.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	GBC1SQAE-LMMH-25
Activity Title:	Demolition of Acquired Foreclosed Properties

Activity Category:

Disposition

Activity Status:

Planned

Project Number:

GBC1SQAE

Project Title:

Demolition of Acquired Foreclosed Properties

Projected Start Date:

04/15/2009

Projected End Date:

07/30/2013

Completed Activity Actual End Date:
National Objective:

NSP Only - LH - 25% Set-Aside

Responsible Organization:

City of Tampa

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$0.00
Expended CDBG DR Funds	\$0.00	\$0.00
City of Tampa	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Housing units acquired through the City's NSP program that have been evaluated and determined to not be economically feasible to rehabilitate, and/or pose a health/safety threat, may be demolished. The lots remaining from demolished homes may be placed in a Land Bank established by the City. The property will subsequently be made available to a Housing Partner for redevelopment.

Location Description:

Targeted neighborhoods to be served include Sulphur Springs, North Tampa, University Square, and Old West Tampa.

Activity Progress Narrative:

No funds appropriated for this activity

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0

# of Singlefamily Units	0	0/0
-------------------------	---	-----

Beneficiaries Performance Measures

	This Report Period		Total	Cumulative Actual Total / Expected			Total	Low/Mod%
	Low	Mod		Low	Mod			
# of Permanent Jobs Created	0	0	0	0/0	0/0		0/0	0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	GBC1SQAE-LMMI
Activity Title:	Demolition of Acquired Foreclosed Properties

Activity Category:

Disposition

Activity Status:

Under Way

Project Number:

GBC1SQAE

Project Title:

Demolition of Acquired Foreclosed Properties

Projected Start Date:

04/15/2009

Projected End Date:

07/30/2013

Completed Activity Actual End Date:
National Objective:

NSP Only - LMMI

Responsible Organization:

City of Tampa

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$27,914.00
Total CDBG Program Funds Budgeted	N/A	\$27,914.00
Program Funds Drawdown	\$0.00	\$17,914.20
Obligated CDBG DR Funds	\$9,999.80	\$27,914.00
Expended CDBG DR Funds	\$0.00	\$17,914.20
City of Tampa	\$0.00	\$17,914.20
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Housing units acquired through the City's NSP program that have been evaluated and determined to not be economically feasible to rehabilitate, and/or pose a health/safety threat, may be demolished. The lots remaining from demolished homes may be placed in a Land Bank established by the City. The property will subsequently be made available to a Housing Partner for redevelopment.
9 properties will be demolished. Units counted in acquisition totals

Location Description:

Targeted neighborhoods to be served include Sulphur Springs, North Tampa, University Square, and Old West Tampa.

Activity Progress Narrative:

No demolition activity this quarter. Three properties pending demo.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	GBC1SQAF-LMMH-25
Activity Title:	Land Banking of Acquired Foreclosed Properties

Activity Category:

Land Banking - Acquisition (NSP Only)

Project Number:

GBC1SQAF

Projected Start Date:

01/15/2009

Activity Status:

Planned

Project Title:

Land banking of Acquired Foreclosed Properties

Projected End Date:

07/30/2013

Completed Activity Actual End Date:
National Objective:

NSP Only - LH - 25% Set-Aside

Responsible Organization:

City of Tampa

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$0.00
Expended CDBG DR Funds	\$0.00	\$0.00
City of Tampa	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Properties acquired through the City's NSP program may be placed in a land bank established by the City's Real Estate Division for future redevelopment in targeted neighborhoods. Also, land from housing units acquired through the City's NSP program and demolished, may be placed in the land bank to be subsequently provided to a Housing Partner for redevelopment.

Location Description:

Targeted neighborhoods to be served include Sulphur Springs, North Tampa, University Square, and Old West Tampa.

Activity Progress Narrative:

No funds allocated to this activity

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	GBC1SQAF-LMMI
Activity Title:	Land Banking of Acquired Foreclosed Properties

Activity Category:

Land Banking - Acquisition (NSP Only)

Project Number:

GBC1SQAF

Projected Start Date:

01/15/2009

Activity Status:

Under Way

Project Title:

Land banking of Acquired Foreclosed Properties

Projected End Date:

07/30/2013

Completed Activity Actual End Date:
National Objective:

NSP Only - LMMI

Responsible Organization:

City of Tampa

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$30,000.00
Total CDBG Program Funds Budgeted	N/A	\$30,000.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$30,000.00	\$30,000.00
Expended CDBG DR Funds	\$0.00	\$0.00
City of Tampa	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Properties acquired through the City's NSP program may be placed in a land bank established by the City's Real Estate Division for future redevelopment in targeted neighborhoods. Also, land from housing units acquired through the City's NSP program and demolished, may be placed in the land bank to be subsequently provided to a Housing Partner for redevelopment. funds will be used to maintain the vacant lots until they are redeveloped.
No units will be counted in this activity

Location Description:

Targeted neighborhoods to be served are located in the following neighborhoods within the City of Tampa city limits: Sulphur Springs, North Tampa, University Square, and Old West Tampa.

Activity Progress Narrative:

Funds to be used for maintenance for land banked lots. No activity to date

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	GBC1SQAG-LMMH-25
Activity Title:	Redevelop Demolished or Land Bank Properties

Activity Category:

Land Banking - Disposition (NSP Only)

Project Number:

GBC1SQAG

Projected Start Date:

01/15/2009

Activity Status:

Planned

Project Title:

Redevelopment of Demolished or Vacant Property

Projected End Date:

07/30/2013

Completed Activity Actual End Date:
National Objective:

NSP Only - LH - 25% Set-Aside

Responsible Organization:

City of Tampa

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$0.00
Expended CDBG DR Funds	\$0.00	\$0.00
City of Tampa	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Land banked property shall be subsequently redeveloped and will benefit households or neighborhoods at or below 120% AML. Financing for all activities will be provided at a 0% deferred payment loan. The City will develop a re-use plan to include all properties within the land bank. Strategies will be determined based on market and economic conditions. The redevelopment of the land banked property will occur within the 10 year time period as allowed by HERA.

Location Description:

Targeted neighborhoods to be served include Sulphur Springs, North Tampa, University Square, and Old West Tampa.

Activity Progress Narrative:

No funds allocated to this activity

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	GBC1SQAG-LMMI
Activity Title:	Redevelop Demolished or Land Bank Properties

Activity Category:

Land Banking - Disposition (NSP Only)

Project Number:

GBC1SQAG

Projected Start Date:

01/15/2009

Activity Status:

Planned

Project Title:

Redevelopment of Demolished or Vacant Property

Projected End Date:

07/30/2013

Completed Activity Actual End Date:
National Objective:

NSP Only - LMMI

Responsible Organization:

City of Tampa

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$0.00
Expended CDBG DR Funds	\$0.00	\$0.00
City of Tampa	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Land banked property shall be subsequently redeveloped and will benefit households or neighborhoods at or below 120% AMI. Financing for all activities will be provided at a 0% deferred payment loan. The City will develop a re-use plan to include all properties within the land bank. Strategies will be determined based on market and economic conditions. The redevelopment of the land banked property will occur within the 10 year time period as allowed by HERA.

Location Description:

Targeted neighborhoods to be served include Sulphur Springs, North Tampa, University Square, and Old West Tampa.

Activity Progress Narrative:

No funds allocated to this activity

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	
