



Offline Field Report Checklist

Water Distribution Re-pipe

(Inside of the structure)

Required Images and Document(s) – Please upload the specified document(s) to the Accela record and photograph the following images using the VuSpex App:

- Front elevation of the home.
- Interior work areas/spaces where work is occurring.
- Zoomed out view of all piping installed.
- Zoomed in view of the piping material, sizes, and fittings installed.
- Thermal expansion device, when applicable.
- Connections to tub/shower valves, hot and cold water connections, vacuum breakers on new hose bibbs, and main shut off valve.
- UV piping protection, when applicable.
- Pipe support/strapping
- Water-hammer arrester, when applicable.
- Image of low flow indicator at start of leak test (water service).
- Image of low flow indicator at end of leak test (water service).

**Once the photos listed have been submitted via the VuSpex app, the desired inspection is automatically scheduled for the following business day