



Section C

Stormwater Service Assessment Program Report

Tampa City Council Update No. 14 - April 2020

Maintenance activities reported are based on service level frequency. Below is a list of the primary maintenance categories that are tracked. Along with service level cycle times, we have also provided maintenance statistics for the quarter.

Operations and Maintenance Activities	Pre Fee Service Levels	Fee Target Service Levels	2 nd Quarter FY20 & Year to Date Service Levels
Ditches	10-Year Cycle	7-Year Cycle	12.6-Year Cycle (2 nd Qtr.) 6.0-Year Cycle (Y.T.D)
Ponds	Minimal	3-Year Cycle	3-Year Cycle (2 nd Qtr.) 3-Year Cycle (Y.T.D)
Pipes	10-Year Cycle	7-Year Cycle	6.9-Year Cycle (2 nd Qtr.) 11.6-Year Cycle (Y.T.D)
Outfalls	15-Year Cycle	5-Year Cycle	1.0-Year Cycle (2 nd Qtr.) 4.5-Year Cycle (Y.T.D)
Pumps	Low Preventative Maintenance	Annual Preventative Maintenance	1-Year Cycle
Street Sweeping	90-Day Cycle	60-Day Cycle	60-Day Cycle (2 nd Qtr.) 54-Day Cycle (Y.T.D)
Operations and Maintenance Activities	2 nd Quarter Maintenance Statistics		
Ditches	19,684 linear feet of ditches maintained with 3,040 tons removed, 11 fallen trees removed, 441,765 linear feet of ditch mowed monthly with 6.5 tons of trash removed.		
Ponds	6.8 tons of trash and illegal dumping have been disposed of, there have been 97 herbicide treatments to various ponds, 126 stormwater ponds mowed monthly.		
Pipes	99,620 linear feet of storm drain pipe inspected and maintained, 2,695 storm drain inlets and manholes inspected and maintained with 307 tons of debris removed. 41 sediment traps cleaned removing 74 tons of debris. 28 cave-ins and 37 inlet tops repaired.		
Outfalls	221 outfalls inspected with no maintenance needed. Maintenance and inspection efforts are increasing due to lower than normal tides.		
Pumps	Preventative Maintenance provided to all thirteen (13) stormwater pump stations. Continuous monitoring is ongoing with proactive maintenance and inspections.		
Street Sweeping	5,850 curb miles were swept, approximately 1,547 tons of debris removed.		

Outfall 170

Before



After



Outfall 25

Before



After

