Offline Field Report Checklist

Electric Re-wire

Required Images and Document(s) – Please upload the specified document(s) to the Accela record and photograph the following images using the VuSpex App:

Front elevation of home.

- ☐ Device(s)/Fixture(s) removed, displaying terminations.
- ☐ Device(s)/Fixture(s) installed and properly trimmed out.
- ☐ Electric panel with cover off and circuits terminated, identifying - cable type, size, and markings.
- ☐ Electric panel with cover on and circuits identified.
- ☐ Service disconnects for appliances, as required.
- ☐ Interior work areas/spaces where work is occurring.
- ☐ Cable installation and routing (attic, crawl space, interior, etc).
- ☐ GFCI and/or AFCI protection, as applicable, at device(s) or breaker(s).
- ☐ Physical protection of cables, when applicable.
- ☐ Cables secured and supported, as necessary.
- ☐ Smoke/Combo detectors, when required.

**Once the photos listed have been submitted via the VuSpex app, the desired inspection is automatically scheduled for the following business day.