



Stormwater Projects / Program Report

Tampa City Council Update

No. 29 - March 7, 2024

A) Major Capital Improvements

Projects 1-5 are regional multi-year flooding relief projects for the City of Tampa. Each project fact sheet includes a description, location map, and timeline status. Each of these projects are in various stages of development and will continue for a number of years due to the complexity and comprehensive nature of the project. Project 6 incorporates the Miscellaneous Neighborhood Projects that typically have a six (6) month or less construction timeline and each have their own fact sheet.

1. North Tampa Closed Basin Flooding Relief
2. Southeast Seminole Heights Flooding Relief
3. Lower Peninsula Flooding Relief
4. Golf View Flooding Relief
5. South Howard Flooding Relief
6. Miscellaneous Capital Improvements

B) Stormwater Capital Improvement Bond Program Report

C) Stormwater Service Assessment Program \$16,000,000+



SECTION A MAJOR CAPITAL IMPROVEMENTS


1. North Tampa Closed Basin Flooding Relief Flooding Relief & Water Quality Improvement

Project Description:

Portions of the northern part of the City of Tampa flood periodically due to their location within closed drainage basins and the absence of drainage infrastructure to provide relief. The North Tampa Closed Basin (NTCB) study area is generally bounded by Fowler Avenue on the north, 30th Street on the east, Busch Boulevard on the south and Florida Avenue on the west and includes several individual closed basins that comprise a portion of the springshed for Sulphur Springs, which is located on the north bank of the Hillsborough River just west of Nebraska Avenue. These areas rely primarily on discharge to groundwater through sinkholes, whose receiving capacity has been observed to be unreliable due to sedimentation/clogging, high groundwater levels or possible collapse of subsurface conveyances.

Based on a drainage study of the closed basin area, properties are targeted for acquisition and will serve as future stormwater ponds. Approximately 50 properties have been identified. The project consists of property acquisition, sinkhole restoration, expansion of existing ponds, construction of new ponds and control structures in the area experiencing the most severe flooding.


Project Map



Summary of Project Costs:

Phase	Firm	Amount	Funding Source	Schedule	
				Start	Finish
Property Acquisition	In-House	\$1M/ Year	COT	FY16	FY22
Construction	Bid	\$2M	COT	FY19	FY26

Property Acquisition Map:



Timeline:

- Property acquisition is completed. Please see the property acquisition map above.
- The construction of David E. West Pond and piping system is completed.
- The construction of Annie Pond is completed.
- Okara and 26th Force Main project is completed.
- 99th East Pond design completed/in construction queue.
- All remaining components of the projects are in the design phase.



2. Southeast Seminole Heights Flooding Relief Flooding Relief & Water Quality Improvement


Project Description:

The Southeast Seminole Heights Drainage Basin encompasses 779 acres of urban area that discharges into the Hillsborough River south of the dam. The basin area extends northerly from East Chelsea Street east of I-275 freeway to East Diana Street and easterly to North 18th Street. To the west of I-275, the basin narrows and extends from Giddens Avenue to East North Street. The Basin is part of a historic Tampa neighborhood that had its beginnings in the early 1900's.


Southeast Seminole Heights Basin has numerous flooding locations, failing and undersized conveyance systems throughout the basin. A recent drainage study identified several potential stormwater improvement projects to alleviate flooding.

A feasibility study was performed to assess the potential drainage improvement projects as recommended in the previous drainage study. Individual improvement projects will subsequently be designed and constructed throughout the basin areas to improve drainage conditions.

Location Map:



Southeast Seminole Heights Project Map



SCALE
1" : 1,000'

SOUTHEAST SEMINOLE HEIGHTS FLOODING RELIEF PROJECT

UTILITY CONSTRUCTION CORRIDORS

201 North Franklin Street, Suite 1350
Tampa, FL 33602
813.882.4373
www.wadetrim.com
Certificate of Authorization No.: 3952

LEGEND:

- STORMWATER CULVERTS AND MISCELLANEOUS
- WATER MAINS ONLY
- ROADWAY ANALYSIS CORRIDOR

Summary of Project Costs:

Phase	Firm	Amount	Funding Source	Schedule	
				Start	Finish
Planning Study	LWES	\$90K	COT	FY16	FY16
Feasibility Study	FDC	\$45K	COT	FY17	FY18
Design & Construction	Nelson/ Wade Trim	\$32M	COT/SWFWMD	FY19	FY24

Timeline:

- The Planning and Feasibility studies are complete.
- The design is 100% complete.
- The SWFWMD Governing Board approved the GMP in July 2021.
- The construction started in November 2021.



3. Lower Peninsula Flooding Relief Flooding Relief & Water Quality Improvement

Project Description:


The Lower Peninsula Watershed (LPW) encompasses an area of approximately 8.6 square-miles (5,508 acres) in the City of Tampa. The watershed is located on the southern end of the peninsula between Old Tampa Bay and Hillsborough Bay. There are numerous flooding locations, failing and undersized conveyance systems throughout the watershed.

A watershed management plan was developed in 2019 to provide a baseline for capital improvement planning and design that provides conceptual solutions to frequent flooding in the region. The management plan has identified several capital improvement projects. The City of Tampa is actively pursuing cooperative funding from the Southwest Florida Water Management District (SWFWMD) for these improvements.

Watershed Location Map



Lower Peninsula Watershed Southeast Region Improvements



Summary of Project Costs:

Phase	Firm	Amount	Funding Source		Schedule	
					Start	Finish
Planning Study	Applied Sciences	\$650K	COT/SWFWMD		FY16	FY18
Southeast Region Design	Atkins	\$4M	COT		FY20	FY22
Southeast Region Construction	Kimmins	\$51M	FDEP	\$25.0M	FY22	FY25
			COT	\$12.5M		
			SWFWMD	\$13.5M		

Timeline:

- The Southeast Region Design/Permitting is complete.
- Florida Community Trust (FCT) has been approved.
- The SWFWMD governing board has approved co-funding for the project.
- The GMP has been approved by the City Council.
- The construction started in November 2022.



4. Golf View Flooding Relief Flooding Relief & Water Quality Improvement


Project Description:

During high intensity and short duration rain events, low-lying areas in Golf View Neighborhood experience frequent and dangerous flooding due to an old and undersized drainage system. It often takes days to drain some of the flooded streets and vehicles are stranded in these flooded streets. This project consists of design and construction of a new drainage conveyance system as well as the replacement and upsizing of the existing drainage conveyance system in a highly urbanized residential neighborhood. Following the completion of Florida Department of Transportation’s drainage project on South Dale Mabry Highway between Henderson Boulevard and West Neptune Street, this project was proposed. The upsized drainage system will connect to the City’s recently completed Dale Mabry-Henderson Trunkline project at West Watrous Avenue and South Dale Mabry Highway. There will be opportunities to implement Green Infrastructure technologies and improve water quality with this project.

Project Photo



Golf View Project Map



Summary of Projects Costs and Timeline:

Phase	Firm	Funding Source	FY23	FY24	FY25
Design	KCA	COT	\$1M		
Construction	TBD	COT		\$6M	\$5M

Timeline:

- The project is currently under design.



5. South Howard Flooding Relief

Flooding Relief & Water Quality Improvement


Project Description:

Frequent and severe flooding occurs in the Parkland Estates neighborhood and throughout the South Howard Avenue corridor and adjacent historic neighborhoods in South Tampa. Flooding has rendered roads impassable, including critical emergency response routes to a local hospital. This project proposes to construct a new high-capacity underground stormwater system to reduce flooding and improve water quality discharges to the Hillsborough Bay. The project will provide a transformational enhancement from the obsolete South Howard Avenue commercial corridor into a vibrant, safe, and beautiful place to walk, shop, and dine.

Project Photo:



Project Map



Summary of Project Costs:

Phase	Amount	Funding Source	Schedule		Firm
			Start	Finish	
Design	\$5M	COT	FY24	FY25	Kimmins
Construction	\$65M	STORMWATER	FY25	FY28	
		THEA			
		WATER			
		FDEP			

Timeline:

- Design/build RFQ selection occurred December 12, 2023.
- Preliminary public outreach in progress.



6. Miscellaneous Capital Improvement

Project Status

Tampa City Council Update No. 29 - March 2024

Construction timelines are typically six (6) months or less for neighborhood projects. For additional project descriptions, please see the project fact sheets following this project status report.

PROJECT STATUS KEY	
	Design
	Design Complete and In Construction Queue
	Under construction
	Construction Complete

CAPITAL IMPROVEMENT PROJECTS

Projects Assigned to Construction Contracts	DISTRICT	ESTIMATE

Projects Bid through CAD	DISTRICT	ESTIMATE
1. FY23 Annual CIPP Rehabilitation	Citywide	\$800,000
2. Lamb Canal Rehabilitation	4	\$10,000,000
3. Ditch Rehabilitation Program	Citywide	\$2,000,000
4. Hyde Park Groundwater Diversion Ph 2 (Newport, Willow, Orleans and Watrous)	4	\$3,000,000
5. Beach Park Drainage Improvement	6	\$1,000,000
6. Manhattan: Vasconia to Bay to Bay	4	\$11,000,000
7. 4801 Neptune Way Drainage Improvement	6	\$500,000
8. Foundation Forest Hills	7	\$1,300,000

Projects through Job Order Contracting	DISTRICT	ESTIMATE
9. Copeland Park Pumping Station	7	\$325,000
10. Lantana/Poinsettia Pumping Station	7	\$200,000
11. Clark Avenue & Fair Oaks Avenue	4	\$95,000

Projects Assigned to Mobility Department In-House Crews	DISTRICT	ESTIMATE
12. Franklin Street from Henderson to Estelle	5	\$75,000
13. Clark Street & 30th Street Pipe Relocation	5	\$75,000
14. Hydrangia West of Central	7	\$150,000
15. N Ashley Pond Expansion	7	\$75,000
16. Woodmere & Lois	6	\$150,000
17. Mabel North of Henry	5	\$90,000
18. NTCB – Elmer Pond/Mary Sink Stormwater Improvement	7	\$90,000
19. NTCB – 99th Ave West Pond Expansion	7	\$50,000
20. NTCB – 99th Ave East Pond Expansion	7	\$90,000
21. 13th and Conover	5	\$90,000

FY23 Annual CIPP Rehabilitation

Flooding Relief; Citywide


Estimated cost: \$800K

Project Description:

The scope of work includes labor, materials, and equipment to rehabilitate gravity stormwater pipes from 12-inch to 48-inch diameter by installation of cured-in-place pipe liner. Future FY24 funds will be allocated (\$500K).

Justification:

The project provides rehabilitation of deteriorated stormwater pipe systems.



Project Photos



Lamb Canal Rehabilitation

Water Quality Improvement/Flooding Relief; District 4


Estimated cost: \$10M

Project Description:

The Lamb canal from Emerson Street to West Shore Boulevard has been eroding over the years and needs rehabilitation. The eroded soil has washed into the receiving waterbody causing pollution and sediment buildup. The embankment erosion has extended onto several abutting private properties.

The scope of the project includes piping in the Emerson ditch and construction of box culverts in the Lamb canal to increase capacity and to protect abutting properties from future erosion. Grassed swales will be constructed on top of the new pipes and box culverts to provide water quality treatment.

Project Map and Photo



Ditch Rehabilitation Program

Water Quality Improvement/Flooding Relief; Citywide

Estimated cost: \$2M

Project Description:

This project creates an annual contract to address ditch improvements and associated upgrades to improve conveyance capacity and embankment stabilization.

Justification:

Rehabilitation is needed for ditches that have diminished capacity due to embankment erosion that cannot be corrected by maintenance.



Project photos

Hyde Park Groundwater Diversion Ph 2 (New Port, Willow, Orleans, and Watrous)


Groundwater Diversion; District 4
Estimated cost: \$3M

Project Description:

This area of Hyde Park has experienced extremely high groundwater levels causing seepage from the cracks in the sidewalks, driveways, and roadways. This seepage has killed roadway trees and prompted a growth of algae on the streets and sidewalks, posing a hazard to pedestrians and traffic.

The proposed project will divert ground water flow with the installation of underdrain systems along each side of the streets. The new underdrain systems will be connected to the existing inlets along Bayshore Boulevard for discharge to Hillsborough Bay.

Project Map



Beach Park Drainage Improvement

Flooding Relief; District 6

Estimated cost: \$1M

Project Description:

This project consists of construction of new pipes and inlets connecting to the existing system on Swann Avenue to alleviate flooding in the area.

Justification:

Flooding occurs in the area due to insufficient drainage capacity of the existing system. The proposed project will provide a second outlet for the low-lying area to reduce the localized flooding.

Project Map



Manhattan: Vasconia to Bay to Bay


Flooding Relief FY2020; District 4

Estimated cost: \$11M

Project Description:

This section of Manhattan Avenue has experienced flooding due to lack of a stormwater system. The proposed project consists of installation of new inlets and pipes connecting to the existing Vasconia system to provide flood relief for the area.

Project Map



4801 Neptune Way Drainage Improvement


Pipe under Structure; District 6

Estimated cost: \$500K

Project Description:

The existing outfall system runs under the building at 4801 West Neptune Way. The proposed project consists of relocating and upgrading the existing piping system including installation of inlets and construction of a new outfall.

Project Map



Foundation Forest Hills

Flooding Relief; District 7

Estimated Cost: \$1.3M

Project Description:

This project aims to address the issue of recurrent floodings in the Forest Hills area during storm events through the construction of new pipes and inlets. These new structures will be connected to the existing system on W Rambla St and W Pradera Ave, with the goal of alleviating the flooding problem in the area.

Project Map



Copeland Park Pumping Station

Flooding Relief; District 7


Estimated cost: \$325K

Project Description:

Currently a temporary pump is utilized to drain the low-lying area in Copeland Park. The proposed project will replace the temporary pump with a permanent pumping station and provide a more reliable system to better alleviate the flooding in the area.

The project consists of construction of a new pumping station. The force main connecting the pumping station to the existing drainage system on East 111th Avenue and North 26th Street area will be constructed under a separate project.

Project Map and Photo



Lantana/Poinsettia Pumping Station

Flooding Relief; District 7

Estimated cost: \$200K


Project Description:

The project consists of property acquisition and construction of a new collection system, a new pumping station to replace the temporary pumping station, and force main connecting to the existing drainage system on North 11th Street.

Justification:

Currently a temporary pump is utilized to drain the low-lying area along East Poinsettia Avenue between North Brooks Street and North Lantana Avenue. The proposed project will replace the temporary pump with a permanent pumping station.

Project Map



Clark Avenue and Fair Oaks Avenue

Flooding Relief; District 4

Estimated cost: \$95K

Project Description:

Low-lying areas on South Clark Avenue between Fair Oaks Avenue and Lawn Avenue experience frequent flooding due to failed pipes connecting the ditch and inadequate drainage inlets in the area. The proposed project consists of replacing the failed pipes and construction of new pipes and inlets to alleviate the flooding situation.

Project Map



Franklin Street from Henderson to Estelle

Flooding Relief; District 5
Estimated cost: \$75K

Project Description:

Flooding occurs at the intersection of Franklin Street and Henderson Avenue due to lack of positive outfall for the existing inlets in the area. The proposed project consists of construction of new inlets and pipes connecting to the existing stormwater system on Estelle Street for discharge to the river.

Project Map



Clark Street & 30th Street Pipe Relocation

Pipe under Structure; District 5

Estimated cost: \$75K

Project Description:

The current building at 101 South 34th Street was constructed on top of an existing stormwater pipe. The proposed project will relocate the existing piping system and abandon the section of pipe that is under the building.

Project Map



Hydrangia West of Central


Flooding Relief; District 7

Estimated cost: \$150K

Project Description:

The low area of Hydrangia Avenue experiences frequent flooding due to lack of drainage system. The proposed project consists of construction of new pipes and inlets connecting to the existing system located on Althea Avenue to provide outlet for the low-lying area.

Project Map



N Ashley Pond Expansion


Flooding Relief/Water Quality Improvements; District 7

Estimated cost: \$75K

Project Description:

The City has acquired the flood prone properties adjacent to the existing N Ashley Pond over the years. The scope of the project is to expand the existing pond to provide additional water quality treatment and storage capacity.

Project Map



Woodmere & Lois

Flooding Relief; District 6

Estimated cost: \$150K

Project Description:

Lois Avenue and Dale Avenue southeast of Woodmere Road experience flooding due to insufficient drainage capacity. The proposed project consists of construction of new pipes and inlets connecting Lois Avenue and Dale Avenue to alleviate the flooding.

Project Map



Mabel North of Henry


Flooding Relief; District 5

Estimated cost: \$90K

Project Description:

Low-lying areas on Mabel Street between Henry and Idlewild Avenue experiences frequent flooding due to insufficient drainage capacity. The proposed project consists of construction of new pipes and inlets connecting to the existing drainage system to alleviate the flooding.

Project Map



NTCB - Elmer Pond /Mary Sink Stormwater Improvement

Flooding Relief/Water Quality Improvements; District 7

Estimated cost: \$90K

Project Description:

Elmer pond area is located within the North Tampa Closed Basin. This area experiences frequent flooding due to an inadequate drainage system. The proposed project will alleviate the flooding in the area by expanding the existing pond on the recently acquired properties adjacent to the pond to provide additional stormwater storage capacity. The project includes property acquisition, sinkhole restoration, ponds and control structures construction, existing pond expansion, and pipe installation.

Project Map



NTCB - 99th Avenue West Pond Expansion

Flooding Relief/Water Quality Improvements; District 7

Estimated cost: \$50K

Project Description:

The project is part of the overall North Tampa Closed Basin Stormwater Improvements. The proposed project will expand the existing pond on the recently acquired properties adjacent to the existing pond to provide additional storage capacity for the area. The project includes property acquisition, pond construction, and pipe installation.

Project Map



NTCB - 99th Avenue East Pond Expansion

Flooding Relief/Water Quality Improvements; District 7

Estimated cost: \$90K

Project Description:

The current 99th Avenue Pond area is located within the North Tampa Closed Basin. This area experiences frequent flooding due to an inadequate drainage system. The proposed project will expand the existing pond on the recently acquired properties adjacent to the existing pond to provide additional storage capacity for the area. The project includes property acquisition, new pond construction, pond expansion, and pipe installation.

Project Map



13th and Conover


Flooding Relief; District 5

Estimated cost: \$90K

Project Description:

Intersection area of 13th Street and Conover Street. experiences frequent flooding due to insufficient drainage capacity. The proposed project consists of construction of new pipes and inlets connecting to the existing drainage system to alleviate the flooding.

Project Map





Section B Stormwater Capital Improvement Bond Program Report

**City of Tampa
Budget Office
Stormwater Assessment Revenue Bonds, Series 2021 (Fund 31801)
December 31, 2023**


Cash Analysis:

Sources

Bond Proceeds	\$36,615,000
Premium, net of Discount	8,173,542
Interest Earnings	1,195,137
Total Sources	\$45,983,679

Uses

Underwriters & Other Fees	(\$303,030)
Projects Actuals	(25,209,766)
Total Amount Expended	(\$25,512,796)
 Available Cash	 \$20,470,883



Available Funding for Projects:

Available Cash	\$20,470,883
Encumbered	(11,405,135)
Projects Available Balance	(8,263,532)
Available for Projects - Reserves	\$802,215

Spend-Down Schedule:

6 Months (4/7/2022)	10%	\$4,598,368
12 Months (10/7/2022)	45%	\$20,692,656
18 Months (4/7/2023)	75%	\$34,487,759
24 Months (10/7/2023)	100%	\$45,983,679

Percentage Spent - December 2023(1) **54%**
 Bond Issuance Date 10/7/2021

Interest Earning Rate 1.47%
 Bond Yield Rate 1.56%

Details:

Project Name	Project Number	Budget	Actuals	Encumbrance	Available Balance
Lower Peninsula Watershed Plan	1000750	\$18,695,266	\$14,079,638	\$4,517,386	\$98,242
Southeast Seminole Heights Flood Relief	1000773	6,500,000	2,163,096	3,508,663	828,241
North Tampa Closed Basins	1001173	1,000,000	350	0	999,650
Consultants and Land Acquisition	1001218	375,000	375,000	0	0

Project Name	Project Number	Budget	Actuals	Encumbrance	Available Balance
Comprehensive Infrastructure for Neighborhoods	1001913	8,756,625	6,112,469	2,644,156	0
South Howard Flood Relief and Streetscape	1002448	8,243,375	3,820	734,930	7,504,625
Cost Allocation	0900007	1,308,168	1,279,655	0	28,513
Other	0000000	0	1,195,738	0	-1,195,738
Projects Total		\$44,878,434	\$25,209,766	\$11,405,135	\$8,263,532
Underwriters & Other Fees		303,030	303,030	0	0
Available for Projects		802,215	0	0	802,215
Grand Total		\$45,983,679	\$25,512,796	\$11,405,135	\$9,065,748

⁽¹⁾ "Percentage Spent" is calculated based on cash on hand and not the "Available Cash". Cash on hand (\$21,180,930) is equal to the "Available Cash" (\$20,470,883) plus the future payment of retainage payables (\$710,047). Percentage Spent= 100% - (Cash on Hand / Total Sources).

**City of Tampa
Budget Office
Stormwater Assessment Revenue Bonds, Series 2023 (Fund 31802)
December 31, 2023**


Cash Analysis:

Sources

Bond Proceeds	34,935,000
Premium, net of Discount	1,222,359
Interest Earnings	(390)
Total Sources	36,156,969

Uses

Underwriters & Other Fees	(384,242.03)
Projects Actuals	(757,272)
Total Amount Expended	(\$1,141,514)
 Available Cash	 \$35,015,455



Available Funding for Projects:

Available Cash	\$35,015,455
Encumbered	(21,376,784)
Projects Available Balance	(14,620,944)
Available for Projects	(\$982,273)

Spend-Down Schedule:

6 Months	10%	\$3,615,697
12 Months	45%	\$16,270,636
18 Months	75%	\$27,117,727
24 Months	100%	\$36,156,969

Percentage Spent - December 2023(1)	3%
Bond Issuance Date	11/16/2023
 Interest Earning Rate	
Bond Yield Rate	4.57%

Details:

Project Name	Project Number	Budget	Actuals	Encumbrance	Available Balance
Lower Peninsula Watershed Plan - Southeast	1000750	\$20,900,000	\$0	\$20,870,232	\$29,768
Lamb Canal Rehabilitation	1001171	7,000,000	65,613	134,217	6,800,170
Vasconia Street to Obispo Street Flooding Relief	1001585	5,395,000	0	0	5,395,000
Golfview Estates Flooding Relief	1002447	805,000	492,396	312,334	270
Parkland Estates Flooding Relief	1002448	2,012,741	38,698	60,002	1,914,041
Cost Allocation	0900007	642,259	160,565	0	481,694
Projects Total⁽²⁾		\$36,755,000	\$757,272	\$21,376,784	\$14,620,944

Project Name	Project Number	Budget	Actuals	Encumbrance	Available Balance
Underwriters & Other Fees		384,242	384,242	0	0
Available for Projects		-982,273	0	0	-982,273
Grand Total		\$36,156,969	\$1,141,514	\$21,376,784	\$13,638,671

⁽¹⁾ "Percentage Spent" is calculated based on cash on hand and not the "Available Cash". Cash on hand (\$35,015,455) is equal to the "Available Cash" (\$35,015,455) plus the future payment of retainage payables (\$0). Percentage Spent= 100% - (Cash on Hand / Total Sources).

⁽²⁾ Includes \$1,000,000 of anticipated interest earnings, from which \$982,273 is unearned interest, net of unused issuance costs.

Section C

Stormwater Service Assessment Program Report

Tampa City Council Update No. 29 - February 2024

Maintenance activities are reported based on service level frequency. Below is a list of the primary maintenance categories that are being tracked. Along with service level cycle times, we have also provided maintenance statistics for the quarter.

Operations and Maintenance Activities	Pre Fee Service Levels	Fee Target Service Levels	1st Quarter FY24 & Year-to-Date Service Levels
Ditches	10-Year Cycle	7-Year Cycle	13.2-Year Cycle (1 st Qtr.) 7.4-Year Cycle (Y.T.D)
Ponds	Minimal	3-Year Cycle	3-Year Cycle (1 st Qtr.) 3-Year Cycle (Y.T.D)
Pipes	10-Year Cycle	7-Year Cycle	2.1-Year Cycle (1 st Qtr.) 2.8-Year Cycle (Y.T.D)
Outfalls	15-Year Cycle	5-Year Cycle	0.5-Year Cycle (1 st Qtr.) 1.0-Year Cycle (Y.T.D)
Pumps	Low Preventative Maintenance	Annual Preventative Maintenance	1-Year Cycle
Street Sweeping	90-Day Cycle	60-Day Cycle	40-Day Cycle (1 st Qtr.) 50-Day Cycle (Y.T.D)
Operations and Maintenance Activities	4 th Quarter Maintenance Statistics		
Ditches	18,816 linear feet of ditches maintained with 1,891 tons removed, 26 fallen trees removed, 441,765 linear feet of ditch mowed monthly with 17.5 tons of trash removed.		
Ponds	7.3 tons of trash and illegal dumping have been disposed of, there have been 116 herbicide treatments to various ponds, 126 stormwater ponds mowed monthly.		
Pipes	325,403 linear feet of storm drainage pipe inspected and maintained, 3,686 storm drain inlets and manholes inspected and maintained with 547 tons of debris removed. 172 cave-ins and 31 inlet tops repaired.		
Outfalls	479 outfalls were inspected and maintained.		
Pumps	Preventative Maintenance provided to all thirteen (13) stormwater pump stations. Proactive maintenance and inspections totaled 17 Manhours.		
Street Sweeping	7,096 curb miles were swept, approximately 1,299 tons of debris removed.		

Activity Type	1 st Quarter Department Activities Relating to Findings Pertaining to Ditches/Swales
Micro Projects	There is no new activity for project development to remedy historic activity.
Maintenance Activities	There are no locations that are currently being reviewed by Operations staff.

1513 W. Busch Blvd. Ditch Grading and Vegetation Removal



Before



After

S. Edison Ave. at W. Cypress St. Inlet Top Repair



Before



During



After

North Tampa Inlet Cleaning



Before



After

4806 W. Estrella St. Inlet Basket Cleaning



Before



After